



The contractor – NOVA – has completed all asphalt paving work for the project.



Striping is planned to be done this week. Also this week, work will continue on corner sidewalk improvements at S. Grove and Olean.

A few properties will have work done on final driveway apron repairs and work is planned for some service sidewalks and other small repairs.

Some additional topsoil will be installed near Tannery Brook and other areas along the route will have some touch-up done on grass areas.

Work will also be finalized for water valves and other utility appurtenances to ensure they are flush in each location.

Final work items remaining that are expected to occur the week of September 21<sup>st</sup> include cleaning drainage structures and sign reinstallation.

The Village is very excited that we are really in the home-stretch of this project. We thank everyone for their continued support and patience as we enter the final days.

Anyone needing assistance should continue to call or text 475-2122, or send a message to this email address.