

Oakwood Project Update – March 7, 2020

Project work will continue along Oakwood Avenue on Monday, March 9th on the blocks between Hamburg Street and South Grove Street as follows:

The Contractor will be installing underground storm drainage with excavation along the north curb line on the block between Center Street and Walnut Street. On or about Wednesday March 11th the excavation will cross Walnut Street and proceed along the north curb line toward South Grove Street. The work is expected to impact access to driveways on both sides of the street while digging near each driveway. All driveways are expected to be open by the end of the workday.

The Contractor will also continue waterline installation between Hamburg Street and South Willow Street, and is expected to cross South Willow Street on or about Monday March 9th. The installation will then proceed toward Center Street.

For properties on the south side of the street, we are anticipating that there will be minor conflicts with the water services on that side of the street. If necessary, the Contractor may need to shut off some water services for a short period of time when directly in front of each house. This is expected to impact residences ON THE SOUTH SIDE OF THE STREET ONLY. Further updates will be provided if necessary via text or email.

Note that stormwater structures and other piping and materials for this project will be delivered at various stages and stored along the project route in the right-of-way. To ensure everyone's safety, all persons, including adults and children, must avoid these material stockpiles. Please contact me at the number listed below if you have any questions. Thank you for your patience and understanding.

The Erie County Division of Sewerage Management has notified the Village of the following work activities:

Cured in place pipe (CIPP) lining of the underground sanitary sewers will continue the week of March 9th. Work is being performed by United Survey Inc. (a contractor of Erie County Sewers). Typical work hours are approximately 7 AM to 7 PM. Vehicles and equipment will be in the roadway during the work. The work involves bypass pumping and rubber layflat hose will be laid across the roadway during the work. It is OK to drive over the hose with your car.

Work may be delayed or require adjustments based on weather or other factors. You will receive a 24-hour notice prior to United Survey beginning work on your mainline sewer connection. Please refer to this notice for directions related to the temporary interruption of your sewer service and for contact phone numbers for questions and emergencies.

Work will be performed on Sycamore Street near Oakwood on Monday March 9th. United Survey will resume CIPP lining on Oakwood west of Walnut Street at a later date.

Tim Stroth, Special Project Coordinator

oakwoodproject@east-aurora.ny.us

(716) 475-2122